ENGIE

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 29623

GAS safe REGISTER

574561

Enter Company Registration Number

Engineer [redacted]

Gas Safe C[redacted]

Engie Office Address
UOS ACCOMMODATION
KEEPER CLOSE
SHEFFIELD
S10 3GA

Contract Number UOS
Customer Name ENGIE
Site Address ENDCLIFFE AVENUE
RANGESTONES AB
SHEFFIELD
Postcode S10 3EL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	RANGESTONES AB PLANT ROOM	BOILER	BROAC QUINA PRO 115	1115802410500	—	RS
2	YES	SERVICE		BOILER	BROAC QUINA 65	09019060 15970	—	RS
3	YES	SERVICE		BOILER	BROAC QUINA 65	09019060 15980	—	RS
4	—	—		—	—	—	—	—

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	YES	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation

Low level free area cm² or ventilation flow rate inlet m³/h		Actual 1882	Required (Calculated) 732
High level free area cm² or ventilation flow rate extract m³/h		Actual 1882	Required (Calculated) 732
All ventilation grills clear and unobstructed (Yes/No)	YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations
/	/	/

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	—
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	—
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	—
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	—
Burner lock out time (seconds)	62	70	70	—
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	—
Heat net input rating data (kW)	114	65	65	—

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Gas burner pressure (mbar) or heat input kW/h required	114	65	65	—
Gas burner pressure (mbar) or heat input kW/h measured	112.3	64.8	64.8	—
Gas rating measured (kW/h / NA)	112.3	64.8	64.8	—
Air/gas ratio control setting (%/NA)	NA	NA	NA	—
Net flue gas temperature (gross less ambient) (°C)	58	50	52	—
Oxygen (O_2 %)	5.0	5.3	5.1	—
Carbon Monoxide (CO)(ppm)	46	40	48	—

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Carbon Dioxide (CO_2) (%)	9.0	9.1	9.1	—
Excess Air (%)	33.8	33.8	32.4	—
CO/CO_2 Ratio	0.0008	0.0005	0.0005	—
Gross Efficiency (%)	99.0	99.0	98.9	—
CO flue dilution (ppm)	NA	NA	NA	—
Standing pressure (mbar)	24.0	24.0	24.0	—
Working pressure (mbar)	20.8	20.4	20.4	—
Is appliance safe for use (Yes/No)	YES	YES	YES	—
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
Test Instrument	ASTON SERVICE U300			
Test Instrument serial number	U300 JGE5390			

Worksheet No (if used)	2812386 2
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date [redacted]

Signature [redacted]

[redacted]ite - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer